

**PHASE 3
THORNWOOD PARK AND OPTIMIZED STORM SEWER NO. 2 AND NO. 4
TENTATIVE SCHEDULE**

TASK	COMPLETION DATE
Award Final Design Contract	01/12/2021
30% Plan Review Meeting	01/29/2021
Initial Park District Staff Coordination	02/15/2021
Initial Public and School Coordination	03/22/2021
65% Plans, Specs and Estimate	04/30/2021
Permit Submittals (IDOT, MWRD, CCHD, IEPA)	05/10/2021
65% Plan Park District Coordination	05/10/2021
65% Plan Public and School Coordination	06/07/2021
90% Plans, Specs and Estimate	07/30/2021
90% Plans Park District Coordination	08/9/2021
90% Plans Public and School Coordination	08/25/2021
100% Design Submittal to Park District and Village	09/30/2021
100% Plans Park District Coordination	10/11/2021
100% Plans Public and School Coordination	10/25/2021
Stormtrap Contract Approval	11/09/2021
Plans out to Bid	11/22/2021
Bid Opening	12/17/2021
Park District Meeting and Approval	01/10/2022
Village Board Project Award	01/25/2022
Pre-Construction Open House	02/10/2022
Construction Start Roadway Storm Sewers	03/01/2022
Thornwood Park Start	05/31/2022
Roadway Storm Completion	10/15/2022
Thornwood Park Completion	10/31/2022